



INSPECTION REPORT

REPORT No. MQC- 7349

CUSTOMER

VENDER _____

DATE November 15, 2023

PART NAME S COUPLING

ORDER No. (9825598)
65-3806

P/I No _____

PART No. & LOT SIZE Y-160F-06S-V 10PC

INSP. DATE 2023年11月15日

SPEC. NO. _____

INSPECTOR N.MAKII

INSPECTION ITEM	INSPECTION PLAN	INSPECTION RESULTS
1. VISUAL INSP.	100% INSPECTION	SATISFACTORY
2. OPERATION INSP.	100% INSPECTION	SATISFACTORY
3. LEAKAGE TEST (TEST PRESSURE 0.1MPa×1Min)	SAMPLING INSPECTION	NO LEAKAGE
4. HYDROSTATIC TEST (TEST PRESSURE 30.75 MPa × 1Min)	SAMPLING INSPECTION	NO LEAKAGE

CONCLUSION	ACCEPTANCE	REJECTION
------------	-------------------	-----------

APPROVED S. Komakura.

PREPARED N. makii

QUALITY ASSURANCE SECTION NAGANO PLANT

THE YOKOHAMA RUBBER CO.,LTD