



INSPECTION REPORT

REPORT No. MQC- 7360

CUSTOMER _____

VENDER _____

DATE

December 18, 2023

PART NAME

S COUPLING

ORDER No. (9825598)
65-3806

P/1 No _____

PART No. & LOT SIZE

Y-160M-06S-V 10PC

INSP.DATE

2023年12月18日

SPEC.NO. _____

INSPECTOR

N.MAKII

INSPECTION ITEM	INSPECTION PLAN	INSPECTION RESULTS
1. VISUAL INSP.	100% INSPECTION	SATISFACTORY
2. OPERATION INSP.	100% INSPECTION	SATISFACTORY
3. LEAKAGE TEST (TEST PRESSURE 0.1MPa×1Min)	SAMPLING INSPECTION	NO LEAKAGE
4. HYDROSTATIC TEST (TEST PRESSURE 30.75 MPa × 1Min)	SAMPLING INSPECTION	NO LEAKAGE

CONCLUSION	ACCEPTANCE	REJECTION
------------	------------	-----------

APPROVED

S. Honakura.

PREPARED

N. makii

QUALITY ASSURANCE SECTION NAGANO PLANT

THE YOKOHAMA RUBBER CO.,LTD