



INSPECTION REPORT

REPORT No. MQC- 7351

CUSTOMER

VENDER

DATE

November 20, 2023

PART NAME

S COUPLING

ORDER No. (9821067)
65-3806

P/1 No

PART No. & LOT SIZE

Y-160M-08S-V 10PC

INSP. DATE

2023年11月20日

SPEC. NO.

INSPECTOR

N.MAKII

INSPECTION ITEM	INSPECTION PLAN	INSPECTION RESULTS
1. VISUAL INSP.	100% INSPECTION	SATISFACTORY
2. OPERATION INSP.	100% INSPECTION	SATISFACTORY
3. LEAKAGE TEST (TEST PRESSURE 0.1MPa×1Min)	SAMPLING INSPECTION	NO LEAKAGE
4. HYDROSTATIC TEST (TEST PRESSURE 30.75 MPa × 1Min)	SAMPLING INSPECTION	NO LEAKAGE

CONCLUSION	ACCEPTANCE	REJECTION
------------	------------	-----------

APPROVED

S. Kamakura.

PREPARED

N. makii

QUALITY ASSURANCE SECTION NAGANO PLANT

THE YOKOHAMA RUBBER CO.,LTD